

Containment Piping Readiness Record for Installation of TraceTek Leak Detection

To be completed by pipe installer when piping system is ready for cable installation.

Project _____	Piping Installer Company _____		
Owner _____	Street _____		
Building/Unit _____	City _____	State _____	Zip _____
City _____	State _____	Zip _____	Contact _____ Telephone _____

**Piping segments identified below are ready for installation of sensing cable.
For the segments listed, the following conditions have been satisfied:**

Piping construction is complete

- All piping joined; centralizers and cable guides aligned and fixed; all pull ropes at 6 o'clock position
- Access ports installed as per design
 - Location
 - Configuration (sealable/re-enterable)
- Carrier pipe pressure tested
- Containment pipe pressure tested
- Piping as-builts provided

Pull rope

- 1/4 to 3/8 inch diameter hollow braid nylon or polypropylene rope
- Single, continuous pull rope from access to access
- Pull rope is free running, free of knots and snags

Containment pipe clean and dry

Piping segments which satisfy these conditions and are ready for installation of sensing cable:

_____	_____
_____	_____
_____	_____
_____	_____
_____	_____
_____	_____

Piping conditions satisfied/verified by:

Company	Name	Signature	Date
Piping Installer: _____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____

Received by:

Cable Installer: _____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____